## DCCT Test Results for DCCT S/N: DCCT-M-A-0100

**Overall Test Status: Passed!** 

Technician: Kevin Mandracchia, Life #: 25337

Test performed: 03/23/25, 07:08 AM

Raw Serial Number/Sticker Data: DCCT-M-A-0100-22491031071-BZ22481510-HBA22410030B-22491031075-BZ22481467-HBA22410048B-CTP-6303-50

FLT12 Fault Signal 1 and 2 Test Results

Test	Value	Status	
FLT12 Overall Testing	N/A	Pass	
FLT12 Positive Assertion	N/A	Pass	
FLT12 Negative Assertion	N/A	Pass	
FLT12 De-Assertion	N/A	Pass	
FLT12 Initial Voltage	14.77 V	Pass	
FLT12 Positive Fault Voltage	-0.00 V	Pass	
FLT12 Negative Fault Voltage	0.00 V	Pass	

Pass/Fail Threshold Voltage for FLT12 Initial Voltage: >14.3V Pass/Fail Threshold Voltage for FLT12 Fault Voltage: <1V FLT12 Fault testing carried out with +/-1A current through DCCT

Test Current for IOUT Measurement: +/-10A at 10Hz Sinusoidal (20Vpp sine into Kepco current control input)

## Sinusoidal Current Test Results

Test	Value	Status
CT Measurement Overall Testing	N/A	Pass
Channel 1 Voltage Threshold	0.516Vpp	Pass
Channel 2 Voltage Threshold	0.52Vpp	Pass
Channel 3 Voltage Threshold	21.20000000000003Vpp	Pass
Frequency and Phase	10.5 Hz, 180.02°	Pass

## **Current Test Waveforms**

ALSu DCCT Test Data

