DCCT Test Results for DCCT S/N: DCCT-M-B-0041

Overall Test Status: Failed!

Technician: Michael Capotosto, Life #: 26357

Test performed: 03/23/25, 06:41 PM

Raw Serial Number/Sticker Data: DCCT-M-B-0041-22491031052-BZ22481453-HBA22410025B-22501 031081-BZ22481931-HBA22190020-CTP-6303-50-

FLT12 Fault Signal 1 and 2 Test Results

Test	Value	Status
FLT12 Overall Testing	N/A	Fail
FLT12 Positive Assertion	N/A	Pass
FLT12 Negative Assertion	N/A	Pass
FLT12 De-Assertion	N/A	Fail
FLT12 Initial Voltage	-0.00 V	Fail
FLT12 Positive Fault Voltage	-0.00 V	Pass
FLT12 Negative Fault Voltage	-0.00 V	Pass

Pass/Fail Threshold Voltage for FLT12 Initial Voltage: >14.3V Pass/Fail Threshold Voltage for FLT12 Fault Voltage: <1V FLT12 Fault testing carried out with +/-1A current through DCCT

Test Current for IOUT Measurement: +/-10A at 10Hz Sinusoidal (20Vpp sine into Kepco current control input)

Sinusoidal Current Test Results

Test	Value	Status
CT Measurement Overall Testing	N/A	Fail
Channel 1 Voltage Threshold	0.52Vpp	Pass
Channel 2 Voltage Threshold	0.024Vpp	Fail
Channel 3 Voltage Threshold	21.6Vpp	Pass
Frequency and Phase	10.5 Hz, 62.28°	Fail

Current Test Waveforms

ALSu DCCT Test Data

